PROPOSAL FOR THE EXTENSION OF TENDER PERIOD FOR CONTRACT WORKS WHICH ARE NOT COMPLETE WITH IN DUE DATE

SL NO.	DETAILS	:	DESCRIPTION
1.	Name of Work	:	**Development of SWD from Hongevana to Railway Track Mauthyalanagara in Ward No 17, RR Nagar Zone.**
2.	Estimate cost and sanction No. and Date	:	80.05 Laksh
3.	Tender Amount	:	79.86 Laksh
4.	Name of Contractor Consultancy firm	:	Technical Manager, KRIDL Bangalore
5.	Agreement No. & date	:	EE(P)/RRN/A.g/23/2012-13, Dat: 15-06-2012
6.	Work order No. & date Letter of indent No. & Date	:	EE(P)/RRN/W.O/23/2012-13, Dat: 15-06-2012
7.	Time fixed for completion	:	120 Days
8.	Date of application of Contractor/Consultancy Firm requesting for Extension	:	10-10-2012
9.	Date of receipt of application in sub division	:	10-10-2012
10.	Whether time extended	:	-No-
11.	Progress achived by the Contractor/Consultancy firm during the orginal period Programme (Rs. in Lakhs) : 7. ¼ time 8. ½ time 9. ¾ time	:	65%
	4.Completed Cost of work within the Tender period (Measurement already recorded)	:	56.63 Laksh
	5.Upto date progress till	:	Work Under Progress
12.	Due date of starting of the work	:	15-06-2012
13.	Due date of completion of the work	:	14-10-2012

14.	Probable Date of completion of the work	:	14-02-2013
15.	Progress achieved during first extension	:	NA
16.	Time extension for which applied	:	120 days
17.	Time extension recommended	:	120 days
18.	Wheather orginal application of contractor/consultancy Firm enclosed	:	Yes
19.	The balance work to be executed	:	23.41 Lakhs
20.	Approximate time required for completion of work	:	120 days
21.	Work charge establishment expenditure incurred after expiry of the due date of completion	:	-
22.	Whether notice issued as per clause-2 of agreement. If so No:	:	No
23.	Whether reply received. If so what action Contractor Consultancy firm has taken	:	No
24.	Remarks of Asst. Executive Engineer	:	The delay in carry out the work is delayed due to Heavy Rainfall & also delayed to same extent by labor problem etc, and also the contractor already carried out the work to the extent of Rs.56.63 Lakhs hence extension of time as requested by the agency from 10-10-2012 to 14-02-2013 may be granted.
25.	Remarks of Executive Engineer	:	As recommended by the AEE the Extension of time may be granted from 10-10-2012 to 14-02-2013.

Asst. Engineer
12/x

Asst. Executive Engineer

Executive Engineer

Chief Engineer
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ